



Job Schedule
Job Number: 1480

Mr. and Mrs. Customer
123 Main St
Cincinnati, OH 45208

#	Day	Date	Work Item		Draws
				DEPOSIT	9,000.00
1					
2	Thu	18-May	Temporary Walls, Prep	DRAW:	3,000.00
3	Fri	19-May	Removals, Lumber Delivery		
	Sat	20-May			
	Sun	21-May			
4	Mon	22-May	Removals		
5	Tue	23-May	Floor System Install, TRUSS MEASURE		
6	Wed	24-May	Exterior Walls Framing		
7	Thu	25-May	Exterior Walls Framing		
8	Fri	26-May	Exterior Walls Framing	DRAW:	6,000.00
	Sat	27-May			
	Sun	28-May			
9	Mon	29-May	Truss Installat		
10	Tue	30-May	Roof Framing,		
11	Wed	31-May	Shingles		
12	Thu	1-Jun	Interior Walls		
13	Fri	2-Jun	Windows, HVAC Rough-in	DRA	
	Sat	3-Jun			
	Sun	4-Jun			
14	Mon	5-Jun	HVAC rough-in, Vinyl Siding		
15	Tue	6-Jun	Plumbing Rough-in, Vinyl Siding		
16	Wed	7-Jun	Plumbing Rough-in, Vinyl Siding		
17	Thu	8-Jun	Plumbing Rough-in, Vinyl Siding	DRAW:	6,000.00
18	Fri	9-Jun	Electrical Rough-in		
	Sat	10-Jun			
	Sun	11-Jun			
19	Mon	12-Jun	Electrical Rough-in, INSPECTION		
20	Tue	13-Jun	FRAMING INSPECTION		
21	Wed	14-Jun	Insulation Install	DRAW:	5,500.00
			INSULATION INSPECTION, Drywall		
22	Thu	15-Jun	Stock		
23	Fri	16-Jun	Drywall Hanging		
	Sat	17-Jun			
	Sun	18-Jun			
24	Mon	19-Jun	Drywall Hanging		
25	Tue	20-Jun	Drywall Finishing		
26	Wed	21-Jun	Drywall Finishing		
27	Thu	22-Jun	Drywall Finishing		
28	Fri	23-Jun	Drywall Finishing	DRAW:	7,500.00

Shows you what to expect on a daily basis.

The payments are clearly outlined and based on job progress.

SAMPLE PROJECT SCHEDULE